Original/Duplicate/Triplicate
CONTRACT CERTIFICATE
(For Other Works)

Date.....2019

Nᵒᵗ and Final Bill

Division: **Project** Sub-Division: **Project**

Bill Received No. Dated Divisional Cash Book Voucher No..... Dated.....
Sub Divisional **Work Code: 008-18-000020**

Schedule Docket No. Head of Account: **P3296(14th Finance Commission work)** Est.Cost: **50.00 Lakhs**

Name of Work: **Improvements to roads and drains at Kodigehalli Village from 4th to 5th Cross and other roads in Ward No.08 Kodigehalli.**

Name of Contractor and Full Address: **M/s. KRIDL**

Reference to Agreement No: **33/2018-19** Date: **13-12-2018**

Reference to Work order No:**EE(Project)/Ynk Zone/WO/33/2018-19** Date: **13-12-2018**

Certified that the measurements were taken by me on 30.03.19. and recorded of Pages 161957 to 161963 of measurement Book No.**35/ 2017-18** and that the work is satisfactorily executed.

Assistant Executive Engineer
Byatarayanapura Sub-Division
KRIDL, BBMP, Bangalore

Contractor

Officer-in-charge of work

Certified that the measurement were taken by me on 30/03/2019 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer

II Memorandum of Payment

1) Total value of work done or supplies made as per account within		
2) Deduct amount to be held in reserve being .....percent Rs.....		
3) " Balance		
4) Deduct Payment:		
a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D. No..... Amount adjusted	Total:	48,34,112-00
towards cash advance recovery of		
b) Payments Now made 30/3 } cost store or other material supplied. recovery of amount creditable to this/other work Amount paid on this bill Cheque / Cash.	IT -	96682-00
	CM -	48341-00
	CBF -	4834-00
	LR -	76063-00
	FSD -	241,705-00
	CGST -	43162-00
	SGST -	43162-00
5) Balance being unpaid value of work done held in reserve.	Adj.	597111-00
6) Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments.		
7) Net amount due to or from Contractor unadjustments items.	Total amount adjusted -	42,37,001-00
8) Advance to Contractor for materials brought to site (as detailed) within.		
9) Value of Government materials supplied.		

Contractor's Signature

Assistant Executive Engineer
Byatarayanapura Sub-Division
KRIDL, BBMP, Bangalore

Received Rs..... (in words).....
.....
by cash and by adjustment of Payment as per memorandum
(in final settlement of all demands)

Audited & Admitted for Rs.....
4834112- (For use in the Office)

Witness
1.
2.

Stamp

Rs:42,37,001-00 by Cheque
and Rs.....597111-00 by Adjustment

Dated Signature of Contractor

Assistant Executive Engineer
Byatarayanapura Sub-Division
KRIDL, BBMP, Bangalore

Paid by me by Cheque No.....Dated.....
Cash Rs.....
Dated.....
Initials of Officer making payment

Accts. Supdt.
Project Division
B.B.M.P.

Executive Engineer

Exe. Engineer
Project Division
B.B.M.P

BRUHATH BANGALORE MAHANAGARA PALIKE

PROJECT DIVISION-YALAHANKA

Bill No : 1st and Final Bill

Job Code :- 008-18-000020

Name of Agency :- M/s KRIDL

Name Of work : - Improvements to roads and drains at Kodigehalli village from 4th to 5th cross and other roads in ward No. 08, Kodigehalli

Item No	Description of Item of Work	Unit	BOQ Qty	BOQ Rate	Previous Measurement		Present Measurement		Total Up do date		Remarks
					Qty	Amount	Qty	Amount	Qty	Amount	
1	KSRRB M300-1. Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface levelled and sides neately dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specification. MORTH / Chapter 3 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum	**280.83**	220.40	0.00	0.00	278.94	61478.37	278.94	61478.37	
2	KSRB 4-1.2: Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.892 cum and fine aggregates @ 0.465 cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum	**178.00**	5505.64	0.00	0.00	177.67	978187 978167.79	177.67	978167.79	
3	KSRB 4-6.4: Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surfaces such as walls at any thickness, including attached pilasters, buttresses, plinth and string courses cost of all materials, labour complete as per specifications. Specification No.KBS 4.6.2 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm	**701.80**	379.48	0.00	0.00	691.60	262448.37	691.60	262448.37	

4	KSRB 4.2.2 : Providing and laying in position reinforced cement concrete of Design mix M20 with OPC cement @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregtes @ 0.460 cum, with super plasticisers @ 3 liters confirming to is 9103-1999 reafirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation for footings, pedastals, retaining walls, return walls, walls (any thickness) including attached pilasters, columnspillars, posts, struts, buttresses, bed blocks, anchor blocks & plinths etc., including cost of all materials, labour, HOM of machinery, curing, complete but excluding cost of reinforcement as per specifications. Specification No. KBS 4.1, 4.6	Cum	**100.61**	5998.54	0.00	0.00	100.22	601170.68	100.22	601170.68	
5	KSRB - 4.9.2: Providing TMT steel Fe500 reinforcement for R.C.C work including straightening, cutting, bending, hooking, palcing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining memebrs wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. Specification No. KBS 4.6.3. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Mt	**5.53**	75223.96	0.00	0.00	5.53	416234.86	5.53	416234.86	
6	KSRB 5.2-3: Providing and constructing granite size stone masonry in foundation cement mortor 1:6, stone hammered dressed in courses not less than 20cms high, bond stones at 2m. apart in each course including cost of materaials, labour, curing complete as per specifications. Specifcation No. KBS 5.1.13. (P.No.25, I.No.5.6 of PW, P&IWTD S.R 2018-19)	Cum	**9.72**	4871.76	0.00	0.00	9.61	46827.36	9.61	46827.36	
7	KSRB 4-1.6: Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregates @ 0.459 cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2. (P.No.13, I.No.4.6 of PW,P&IWTD S.R 2018-19)	Cum	**1.62**	5747.32	0.00	0.00	1.60	9207.21	1.60	9207.21	

8	cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge. (Data Rate) with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm	**223.50**	2111.00	0.00	0.00	223.50	471808.50	223.50	471808.50	
9	Providing and fixing RCC Precast cover slab of 250mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge. (Data Rate)	Sqm	**32.40**	5111.00	0.00	0.00	32.04	163756.44	32.04	163756.44	
10	Providing granite slabs of selected quality roughly dressed havinf a size of 10 cms thick and fixed in cement mortar (1:6) including fixing curing ete., complete. (P.No. 27, I.No. 5.31.2 of PWDSR 2018-19)	Sqm	**31.50**	966.72	0.00	0.00	31.50	30451.68	31.50	30451.68	
11	KSRRB M200-12.2. Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts complete as per specifications. i) Lime /Cement Concrete. I. By Manual Means :B. Cement Concrete Grade M-15 & M-20. MORTH Specification No. 202. (P.No. 139, I.No. 18.18 of CSR 2018-19)	Cum	**129.01**	590.42	0.00	0.00	129.01	76170 76167.72	129.01	76167.72	
12	KSRRB M300-14. Excavation for roadwork in soil with hydraulic excavator of 0.90 cum bucket capacity including cutting and loading in tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transporting to embankment location and complete as per specifications. MORTH Specification No.301 (P.No.143, I.No.19.14 of PW,P&IWTD S.R 2018-19)	Cum	**146.75**	151.66	0.00	0.00	146.75	22256.03	146.75	22256.03	

17	with latest amendments, including conveying to work site, caulking with hemp dipped in tar and jointing with CM 1:1.5 using OPC, perfect linking and curing for 10 days and testing with water etc. with all lead, lifts and as per Technical Specifications. The cost to include the cost of all jointing materials, necessary survey works for laying of sewer lines etc. complete. The contractor will make own arrangements for procuring water for testing. 230 mm dia. pipes(BWSSB SR 17-18, P.157 I.No 3.4 T030D)	Rmt	**238.60**	467.00	0.00	0.00	238.60	111426.20	238.60	111426.20	
18	Labour charges for laying and jointing glazed stone ware pipes of 0.6m length and of specified dia., of tested quality conforming to IS 651 of 1965 including caulking with hemp yarn, jointing with CM 1:2 and testing with water etc. complete for: (Rate to include cost of jointing materials and transportation of pipes from store work site but excluding the cost of earth work) - Glazed Stone Ware pipe of 230 mm dia (P.No 159 I .No.7.3 BWSSB 2017-18)	Rmt	**238.60**	108.00	0.00	0.00	238.60	25768.80	238.60	25768.80	
19	Supplying lowering laying, jointing, testing and commissioning of following diameters glazed stone ware pipes, conforming to IS 651:1992, (with 5th revision) in all respects jointing with EPDM rubber rings (seals according to EN 681 & ASPM 425) The rubber seals joints pipe will have groves in interior of socket and exterior of the spigot. The rubber gasket shall be prefixed at the factory by the manufacturer rigidly with approved glue to have leak proof joint including conveying of pipe to work site and rolling and lowering into trenches, laying true to line, level and perfect linking at joints testing and commissioning including loading and unloading at both destinations and cuts of pipes wherever necessary including jointing of GSW pipes and specials, with rubber gaskets conforming to EN 681 and ASTM C-425 including cleaning the socket and spygot with soap solution and applying talcum powder for detecting crack, then applying glue and before inserting of rubber gaskets, jacking and fixing in perfect condition including the cost of soap solution, talcum powder and glue etc. and giving necessary hydraulic test to the required pressure of water head with all lead and lifts including costing of jointing materials and all necessary survey works for laying of sewers etc., and disposal of debris as directed etc., complete. (Contractor will make his own arrangements for procuring for testing) with Rubber ring gasket joints (BWSSB SR 2017-18, P-158 I-4.1, T040A)	No's	**81.00**	241.00	0.00	0.00	80.00	19280.00	80.00	19280.00	
20	Refilling pipeline and foundation with selected trenches available earth form trench excavation and foundation inlcuding 5 watering, consolidation in layers of 15cms., thickness including disposing off the surplus earth with all leads & lifts.(BWSSB SR 2016-17, P-9 I-2)	Cum	**346.33**	62.00	0.00	0.00	346.33	21472.18	346.33	21472.18	

	as per design and specification of new cst manhole 4" dia with old frame and cover excluding bed concrete 13.6 (BWSSB SR 2016-17, P-97, I-92 MTR DEPTH)	No's	3.00	7338.00	0.00	0.00	3.00	22074.00	3.00	22074.00		
22	Providing and constructing "WIRE CUT BRICK MANHOLE CHAMBERS" using suplhate resistant cement, coNickel in shape at top, with CC 1:3:6 foundation using 40 mm and down size graded metal of approved quality and with an offset of 0.15M alround the chamber. Construct Brick masonry in CM 1:4, 340 mm thick, with wirecut bricks of approved quality, plaster inside and out side with CM 1:3, 12 mm thick, except for the coNickel surface outside where the plaster thickness shall be 20 mm. Slope inside to be 1:6 in the concrete towards central drain and finished smooth. Fixing of pipes in CC 1:2:4 with graded metal of 20 mm and down size. Supplying and fixing SFRC manhole frame and cover conforming to IS:12592 with latest amendment, in CC 1:2:4. Supplying and fixing footsteps made of 12 mm dia. steel bars (Fe-415) with 3 mm thick plastic encapsulation (IS-10910). The footsteps shall be fixed 30cms apart and on CC block embedded to masonry wall. The whole works include excavation in all types of soils, watering, curing, barricading, danger lighting, pouring tar over MH frame and cover, cost of tar, shoring, strutting, de-watering, engraving manhole number with flow direction on the inner coNickel surface etc. as per the drawing etc. as per technical specifications and for the following diameters and depth etc. for:. (inclusive of earthwork for all types of soil) (BWSSB SR 2017-18, P-168 I T300)	No's	**3.00**	20697.00	0.00	0.00	3.00	62091.00	3.00	62091.00		
	For 1.2 m depth (I No. T300C)											

23	Providing and constructing "WIRE CUT BRICK MANHOLE CHAMBERS" using suplhate resistant cement, coNickel in shape at top with CC 1:3:6 foundation using 40 mm and down size graded metal of approved quality and with an offset of 0.15M alround the chamber. Construct Brick masonry in CM 1:4, 340 mm thick, with wirecut bricks of approved quality, plaster inside and out side with CM 1:3, 12 mm thick, except for the coNickel surface outside where the plaster thickness shall be 20 mm. Slope inside to be 1:6 in the concrete towards central drain and finished smooth. Fixing of pipes in CC 1:2:4 with graded metal of 20 mm and down size. Supplying and fixing SFRC manhole frame and cover conforming to IS:12592 with latest amendment, in CC 1:2:4. Supplying and fixing footsteps made of 12 mm dia. steel bars (Fe-415) with 3 mm thick plastic encapsulation (IS-10910). The footsteps shall be fixed 30cms apart and on CC block embedded to masonry wall. The whole works include excavation in all types of soils, watering, curing, barricading, danger lighting, pouring tar over MH frame and cover, cost of tar, shoring, strutting, de-watering, engraving manhole number with flow direction on the inner coNickel surface etc. as per the drawing etc. as per technical specifications and for the following diameters and depth etc. for:. (inclusive of earthwork for all types of soil) (BWSSB SR 2017-18, P-168 I-T300) **For 1.4 m depth (I No. T300E)**	No's	**3.00**	23104.00	0.00	0.00	3.00	69312.00	3.00	69312.00	

	CHAMBERS" using suplhate resistant cement, coNickel in shape at top, with CC 1:3:6 foundation using 40 mm and down size graded metal of approved quality and with an offset of 0.15M alround the chamber. Construct Brick masonry in CM 1:4, 340 mm thick, with wirecut bricks of approved quality, plaster inside and out side with CM 1:3, 12 mm thick, except for the coNickel surface outside where the plaster thickness shall be 20 mm. Slope inside to be 1:6 in the concrete towards central drain and finished smooth. Fixing of pipes in CC 1:2:4 with graded metal of 20 mm and down size. Supplying and fixing SFRC manhole frame and cover conforming to IS:12592 with latest amendment, in CC 1:2:4. Supplying and fixing footsteps made of 12 mm dia. steel bars (Fe-415) with 3 mm thick plastic encapsulation (IS-10910). The footsteps shall be fixed 30cms apart and on CC block embedded to masonry wall. The whole works include excavation in all types of soils, watering, curing, barricading, danger lighting, pouring tar over MH frame and cover, cost of tar, shoring, strutting, de-watering, engraving manhole number with flow direction on the inner coNickel surface etc. as per the drawing etc. as per technical specifications and for the following diameters and depth etc. for:. (inclusive of earthwork for all types of soil) (BWSSB SR 2017-18, P-168 I-T300)										
24	**For 1.6 m depth (I No. T300G)**	No's	**1.00**	25734.00	0.00	0.00	1.00	25734.00	1.00	25734.00	
25	Disposong off the excess excavated earth of all type up to a distance mentioned Every Km beyond 5 KM 8 Considering 10 Km below by vehicle including loading unloading with all lifts labour HOM of machinery etc., complete (BWSSB SR 2016-17, Pg-10, Item-7)	Cum	**63.95**	147.00	0.00	0.00	63.95	9400.44	63.95	9400.44	
26	Hire Charges for 2HP dewatering pump to bail out water at leaking pits inclusive of hire charges etc, complete Rs.1300/- per day of 8hours shift per day (BWSSB SR 16-17 Sl.No-4, P-34)	Days	**5.00**	1300.00	0.00	0.00	5.00	6500.00	5.00	6500.00	
	KPWD SR items					**0.00**		3771692.93	42 12990-		
	Sub-Total							4213267.31		3604254.21	
	12% GST							452603.15			
	KRIDL Charges							168530.69			
	Total							4834401.15			
	Amount in Words:	**Rupees Forty Eight Lakh Thirty Four Thousand Four Hundred One and Paise Fifteen Only**									

Certificate:

1 Certified that the contractor has done the work satisfactorly
2 Certified that the debris has been removed from the site
3 Certified that the No dues from the contractor
4 Certified that the above item of the work were not claimed in any other bill

Assistant Executive Engineer
Byatarayanapura Sub-Division
KRIDL, BBMP, Bangalore

NEJUS CONSULTANTS

Excess 44298-